



Photo #1: The steel plates, tie rods, and LVL reinforcing beams have all been installed at this time.

Photo #2: Close up view of the steel beam support reinforcing tie plate. The tie rod can also be seen piercing through the mezzanine framing, tying the rotated window header, reinforced with new LVLs, back to the floor structure.

Photo #3: Steel rods with turnbuckles tie the rotated window header, reinforced with new LVLs, back to the mezzanine floor framing.

Photo #4: The LVL posts supporting the new auxiliary LVL roof beam have been installed.